Grade 1 – CRITICAL

Dispatch: DISPATCH_JOINT_GAS_ELECTRIC_CREW • LK-DEMO-A • 32.780000, -96.800000

PEAK READING	ELECTRIC ASSETS AT RISK	CRITICAL FACILITIES	METERS IN PLUME	NEAREST VALVE
35.0 % LEL	3	1	4	124 m

Why this grade

effective reading 35.0 %LEL; 3 electric ignition/conduit asset(s) inside plume; 1 critical facility(ies) inside plume; > 20.0% LEL overlapping ignition source/critical facility

Atmospheric conditions

Wind	4.0 m/s from W (270.0°)	Station	SAMPLE
Temperature	18.0 °C	Observed	2026-10-19 19:09:00 CDT
Pressure	1013 hPa	Plume extent	73 m long, 48 m wide

Electric assets inside the plume

Asset	Type	Risk class	Energized	Distance (m)	In plume
UG-3003	UndergroundConduit	conduit	yes	4.0	45 m
PM-1001	PadmountTransformer	ignition source	yes	4.5	point
SW-2002	PadmountSwitchgear	ignition source	yes	31.8	point

Critical facilities inside the plume

Facility	Type	Distance (m)
Demo Elementary School	school	46

Recommended gas shutoff valves (nearest - confirm upstream with operations)

#	Valve ID	Distance (m)
1	GV-101	124
2	GV-102	155
3	GV-103	209

811 excavation tickets within 500 ft

None reported (or the 811 lookup is not configured / failed - see flags).

Model assumptions and flags

downwind bearing 90 deg (wind from 270 deg at 4.0 m/s)

Screening-level decision support generated by automation. The plume envelope is a heuristic, not a validated dispersion model, and the valve list is nearest-valve, not a traced upstream isolation plan. It does not replace emergency response procedures, field judgement, or engineering review.